

Brooks Road Improvements - 2017

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **August 7th – August 11th**

- Kingston got driveways formed up within Phase 1 and did some minor work along the new pavement.

What to expect next week: **August 14th – August 18th**


Monday-Friday

- Kingston plans to pave the driveways within Phase 1.

What you need to know

- Phase 2 traffic (east half of Brooks Road) should be able to access properties as normal.
- Phase 1 traffic (west half of Brooks Road) should find alternative ways to access property. Traffic on the portion of Brooks Road being constructed is NOT allowed.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage/recycling out as you normally do.
- If you have special needs while access to a roadway is restricted or closed, please contact Mitch Holtz at FOX Engineering (see below for contact information).

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



Mitch Holtz, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Jody Anderson, City Manager
City of Iowa Falls
315 Stevens St, P.O. Box 698
Iowa Falls, Iowa 50126
Office: 641-648-2527

Dan Hutton, Project Superintendent
Kingston Services, LLC
1501 Ohio Street
Des Moines, IA 50314
Office: 515-402-3875