

Brooks Road Improvements - 2017

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **July 10th – July 14th**

- Kingston Services worked to dry out the subgrade of the roadway.
- Kingston placed intakes along Brooks Road in Phase 1.

What to expect next week: **July 17th – July 21st**


Monday-Friday

- Kingston will continue trying to dry out the grade in certain areas.
- Kingston may place fly ash to help stabilize the subgrade.
- Kingston may continue placing subdrain and subbase if possible.
- It is possible, that Kingston may pave next week if things go well.

What you need to know

- Phase 2 traffic (east half of Brooks Road) should be able to access properties as normal.
- Phase 1 traffic (west half of Brooks Road) should find alternative ways to access property. Traffic on the portion of Brooks Road being constructed is NOT allowed.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage/recycling out as you normally do.
- If you have special needs while access to a roadway is restricted or closed, please contact Mitch Holtz at FOX Engineering (see below for contact information).

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



Mitch Holtz, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Jody Anderson, City Manager
City of Iowa Falls
315 Stevens St, P.O. Box 698
Iowa Falls, Iowa 50126
Office: 641-648-2527

Dan Hutton, Project Superintendent
Kingston Services, LLC
1501 Ohio Street
Des Moines, IA 50314
Office: 515-402-3875