

US65 + Side Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **May 20th – May 24th**

- Curb and Gutter, ADA Ramps & Sidewalk were replaced along Stevens Street.
- Patching was completed along US65 (Oak Street) excluding one patch south of the RR tracks.

What to expect next week: **May 27th – May 31st**

Monday -

Memorial Day Holiday- No Work

Tuesday - Friday

- Pavement patch along Highway 65 (south of RR tracks on Tuesday).
- Curb and gutter removal and replacement and ADA ramp placement will continue along Stevens street.
- Fire Hydrants will be relocated at Oak/Rocksylvania and Oak/Pierce intersections.
- The Dairy Queen water service will be replaced in the right of way.
- Trees will be removed between Pierce and Union on the west side of Oak Street.
- Storm Sewer work will begin along the west side of Oak Street from Pierce to Union.

What you need to know

- You will see a lot of “no parking” signage along Stevens Street and the side streets in Division II. This is to allow the contractor to do the curb and gutter replacement where needed. Please obey the “no parking” signage so that the work can be done.
 - If the no parking signage is no longer needed, it will be taken down by Heartland.
 - “No parking” signs may be moved around a lot in the coming weeks to do the curb and gutter replacement and patches along Stevens Street and the side streets. Please do not park where there are “no parking” signs to help the construction work get done.
- Work along US65 will require pilot cars and flaggers. Please obey construction signage and personnel who are directing traffic during construction.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
 - Please take recycling to roll-off dumpster located at the SW corner of College Avenue and North Street.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



Mitch Holtz, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Jody Anderson, City Manager
City of Iowa Falls
315 Stevens St, P.O. Box 698
Iowa Falls, Iowa 50126
Office: 641-648-2527

Chris Jessen, Project Manager
Heartland Asphalt, Inc.
2601 S. Federal Avenue
Mason City, IA 50401
Office: 641-424-1733